

SPEEDY HEAVY HAULING INC.

Speedy Heavy Hauling Inc.
610 25 Rd
Grand Junction, CO 81505

Field Office:
767 Valley Court
Grand Junction, CO 81505

970-244-3980

JOB NO.

90085

OILFIELD AND HEAVY HAUL BILL OF LADING**NOT NEGOTIABLE**

RECEIVED, Subject to the classification and tariffs in effect on the date of the receipt by the carrier of the property described in this Original Bill of Lading.

Received at the point shown on the date specified and from the shipper mentioned herein, the property herein described in apparent good order, except as noted (contents and conditions of packages unknown) marked, consigned and destined as indicated below, which said carrier agrees to carry and deliver to the said consignee at the said destination, if on its own router, otherwise to deliver to another carrier on the route to said destination.

It is mutually agreed as to each carrier of all or any of said property over all or an portion of said property, that every service to be performed hereunder shall be subject to all the conditions not prohibited by law, whether printed or writing, including conditions on back hereof, which are hereby agreed to by the shipper and accepted for himself and his assigns.

DATE:	9/20/2010			DECLARED VALUATION - THE LESSER OF ACTUAL CASH VALUE OR POLICY LIMIT OF LIABILITY			
RIG #:	Superior 7			RIG MOVE ANALYSIS			
FROM:	Elm Grove, LA			TO	Houston, TX		
BED TRUCK TYPE	HRS	RATE	COST	CRANE TYPE	HRS	RATE	COST
		\$ -	\$ -	Hired Crane		\$ -	\$ 21,015.00
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
TRACTOR TYPE	HRS	RATE	COST	TRAILER TYPE	HRS	RATE	COST
Hired Truck		\$ -	\$ 202,644.00			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
PILOT CAR TYPE	HRS	RATE	COST	LABOR	HRS	RATE	COST
		\$ -	\$ -	Supervisor	54.5	\$ 120.00	\$ 6,540.00
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
		\$ -	\$ -			\$ -	\$ -
LOADER TYPE	HRS	RATE	COST	TOTALS			
		\$ -	\$ -	BED TRUCKS	\$ -		
		\$ -	\$ -	TRACTORS & TRAILERS	\$ 202,644.00		
		\$ -	\$ -	CRANES	\$ 21,015.00		
CUST. PURCHASE ORDER #				LOADERS	\$ -		
CHARGE TO:	Southern Management			LABOR	\$ 6,540.00		
Load out and haul rig from Elm Grove, LA to Houston TX				PILOTS	\$ -		
				HIRE EQUIPMENT			
				PERMITS			
				HOTELS	\$ 357.00		
				OTHER			
				TOTAL AMOUNT	\$ 230,556.00		
				RECEIVED IN GOOD ORDER			
				X			
				TICKET NUMBER			23900

EXHIBIT

tabbles

A

Superior 7 Load List

	Item	Size	Height	Weight
1	Pit	11'-11" x 50'	11' - 9"	50,000
2	Pit	11'- 11" x 50'	11' - 9"	50,000
3	Shaker Pit	11'- 11" x 50'	11' - 9"	50,000
4	Pump	9' x 31'-4"	9'	90,000
5	Pump	9' x 31'-4"	9'	90,000
6	Motor	10'-3" x 40'	12'-4"	70,000
7	Motor	10'-3" x 40'	12'-4"	70,000
8	Motor	10'-3" x 40'	12'-4"	70,000
9	Motor	10'-3" x 40'	12'-4"	70,000
10	Shaker Skid	11' x 50'	9'-9"	60,000
11	Gasbuster	7'-10" x 33'-2"	8'	40,000
12	Diesel Tank	8'-11" x 40'	9'-4"	50,000
13	Diesel Tank	8'-11" x 40'	9'-4"	50,000
14	Cutting Pit	8' x 48'	6'	30,000
15	Water Tank	9'-10" x 45'	9'-9"	40,000
16	Water Tank	9'-10" x 45'	9'-9"	40,000
17	Water Tank	9'-10" x 45'	9'-9"	40,000
18	Bottom Derrick	13'-11" x 50'	11'	66,000
19	Middle Derrick	13'-11" x 50'	11'	68,000
20	Crown Section	13'-11" x 50'	11'	66,000
21	Drawworks	10'-6" x 25'	9'	98,000
22	Center Steel	13'-2" x 41'	5'	90,000
23	Cat Walk	6'-5" x 60'	6'	50,000
24	Sub	10' x 64'	8'	138,000
25	Sub	10' x 64'	8'	138,000
26	Hyd Unit	16' x 8'	8'	16,000
27	SCR House	10' x 45'	12'	70,000
28	Change House	8' x 45'	10'	40,000
29	Dog House	10' x 40'	9'	40,000
30	Choke Skid	10' x 45'	10'	40,000
31	Matts x 7	8' x 30'	6"	7,000 each
32	BOP Unit	6' x 18'	3'	68,000
33	Grass Hopper	5' x 26'	6'	12,000

+ 10 Truck loads of Drill pipe & Collars
 + 2 suitcases & a top drive HPU

Additional Loads or Adjustments from Load List:

Adjustment	Load #	Load List	Actual
1	10	50' x 11' x 9'9" @ 60,000	50' x 13' x 12' @ 60000
2	3	50' x 11' x 9'9" @ 50000	50' x 13' 8" x 11'7" @ 58000
3	1	50' x 11' x 11'9" @ 50000	50' x 12'10" x 12' @ 70000
4	2	50' x 11' 11" x 11'9" @ 50000	50' x 13'3" x 12'7" @ 70000
5	18	50' x 13'11" x 11'7" @ 66000	50' x 13'11" x 11'7" @ 66000
6	19	50' x 13'11" x 11' @ 68000	50' x 15'9" x 12'10" @ 70000
7	22	41' x 13'2" x 5' @ 90000	41' x 15'6" x 5' @ 112000
8	31	30' x 8' x 6'	added monkey board @ 12' (W)
9	26	16' x 8' x 8'	16' x 10' x 8'
10	Add. Load	Sub Section Load List had them together	
11	Add. Load	Sub Section Load List had them together	
12	Add. Load	Crew Shack	
13	Add. Load	Crew Shack	